

## Santa Barbara Unified Every child, every chance, every day.

Every child, every chance, every day.

## Santa Barbara High School - Peabody Stadium Upgrade

**Budget Status Report** 

Budget Status Report

Budget versus Commitments and Expenditures

In a review of documents on our website, we have identified that this document may not be fully accessible to persons with disabilities. In the interest of public transparency, we are making this document available online while we work to make it fully accessible. We are committed to making our electronic and information technologies accessible for all people regardless of ability or method of access. If you need assistance with this document, or would like to obtain a copy in a different format, please contact awells@sbunified.org.

	Budget	Commitments		Expenditures	
Budget Group/Object Code	Total Budget	Total Commitments	% Budget Commited	Total Expenditures	% Budget Spent
A - Site				deriver the	
6104 - Surveying Costs	95,590	90,589	94.8%	79,034	82.7%
6105 - Site Support Costs	300,812	285,812	95.0%	285,812	95.0%
	396,402	376,401	95.0%	364,846	92.0%
B - Planning	A PART SALE				
6209 - Architect / Engineering Fees	3,175,949	3,206,186	101.0%	2,545,028	80.1%
6210 - DSA Fees	134,000	134,000	100.0%	134,000	100.0%
6211 - CDE Fees	7,861	7,000	89.0%	7,000	89.0%
6213 - Preliminary Tests	13,624	4,985	36.6%	4,985	36.6%
6214 - Other Costs - Planning	462,473	430,652	93.1%	372,773	80.6%
	3,793,907	3,782,822	99.7%	3,063,786	80.8%
C - Construction	ALCOHOLOGICA CONTRACTOR	A PROPERTY OF THE PARTY OF THE			
6215 - Main Construction Contractor	29,007,604	28,970,306	99.9%	13,570,984	46.8%
6216 - Construction Management Fees	1,240,814	1,240,814	100.0%	759,832	61.2%
6218 - Other Costs - Construction	1,452,098	1,410,292	97.1%	74,030	5.1%
6219 - Interim Housing	46,100	27,182	59.0%	27,182	59.0%
	31,746,616	31,648,594	99.7%	14,432,029	45.5%
D - Testing	The second			M. Start Same	
6221 - Construction Tests	353,918	350,486	99.0%	172,576	48.8%
	353,918	350,486	99.0%	172,576	48.8%
E - Inspection		Markharton			AND THE SERVICE
6220 - Inspections	368,394	368,394	100.0%	154,275	41.9%
	368,394	368,394	100.0%	154,275	41.9%
G - Project Contingency		CHARLES SHIP SECOND		property of the last	NAME OF STREET
6250 - Project Contingency	311,484	<b>则是想要的</b>			AL THE STATE OF
	311,484				
Totals	36,970,721	36,526,697	98.8%	18,187,512	49.2%