

## Santa Barbara Unified Every child, every chance, every day.

## **Budget vs. Projections and Expenditures**

## **Consolidated Projected Cost Report**

Budgets versus Projected Costs and Expenditures for multiple Projects

In a review of documents on our website, we have identified that this document may not be fully accessible to persons with disabilities. In the interest of public transparency, we are making this document available online while we work to make it fully accessible. We are committed to making our electronic and information technologies accessible for all people regardless of ability or method of access. If you need assistance with this document, or would like to obtain a copy in a different format, please contact awells@sbunified.org.

	Budget	Projections			Expenditures	
Project Name/Budget Group/Object Code/Contract Name	Total Budget	Total Committed & Pending	Projected Total Cost	Remaining Against Budget	Total Expenditures	Remaining Against Budget
Santa Barbara High School - Peabody Stadium Upgrada			ALL CONTRACTOR			
A - Site Total	396,402	376,401	396,402	-	364,846	31,556
B - Planning						
6209 - Architect / Engineering Fees Total	3,175,949	3,206,186	3,206,186	(30,237)	2,545,028	630,921
6210 - DSA Fees Total	134,000	134,000	134,000	-	134,000	-
6211 - CDE Fees Total	7,861	7,000	7,861	` <u>-</u>	7,000	861
6213 - Preliminary Tests Total	13,624	4,985	13,624	-	4,985	8,639
6214 - Other Costs - Planning Total	462,473	430,652	462,473	-	372,773	89,700
B - Planning Total	3,793,907	3,782,822	3,824,144	(30,237)	3,063,786	730,121
C - Construction						
6215 - Main Construction Contractor Total	29,007,604	28,970,306	29,007,604	-	13,570,984	15,436,620
6216 - Construction Management Fees Total	1,240,814	1,240,814	1,240,814	-	759,832	480,982
6218 - Other Costs - Construction Total	1,452,098	1,410,292	1,452,098	-	74,030	1,378,068
6219 - Interim Housing Total	46,100	27,182	46,100	-	27,182	18,918
C - Construction Total	31,746,616	31,648,594	31,746,616	-	14,432,029	17,314,587
D - Testing Total	353,918	350,486	353,918	-	172,576	181,342
E - Inspection						
6220 - Inspections Total	368,394	368,394	368,394	-	154,275	214,119
E - Inspection Total	368,394	368,394	368,394	-	154,275	214,119
G - Project Contingency		STATE OF THE PARTY				
6250 - Project Contingency Total	311,484	四個 医多定线			A CONTRACTOR OF THE PARTY OF TH	
G - Project Contingency Total	311,484					
	36,970,721	36,526,697	36,689,474	281,247	18,187,512	18,783,209
Totals	36,970,721	36,526,697	36,689,474	281,247	18,187,512	18,783,209