

Project Update June 2019

LEGEND

DSA	Department of the State Architect
GMP	Guaranteed Maximum Price
MPR	Multipurpose Room

COMPLETED PROJECTS

Adams	Hillside Repair	Complete		
Cleveland	Walkway Replacement	Complete		
DPHS	Classroom storefront prototype phase I	Complete		
DPHS	Classroom storefront prototype phase II	Complete		
GVJH	Parking lot & playground renovation	Complete		
Harding	MPR	Complete		
La Cuesta	Shade Structure	Complete		
La Cumbre	Playground asphalt renovation	Complete		
La Cumbre	Edible Garden	Complete		
McKinley	Fire Alarm Replacement	Complete		
McKinley	Hillside stabilization	Not needed. Budget to Program Contingency		
Roosevelt	MPR	Complete		
SBHS	Window replacement pilot	Complete		
SMHS	Pool Deck Replacement	Complete		
Washington	Water/Gas/Sewer replacement project	Complete		
Armory	Purchase	Complete		
DPHS	Turf and Track Replacement	Complete		March 2019
SMHS	ADA restroom upgrades	Complete	July 2018	3/15/2019
SMHS	Stadium Drainage	Not needed. Budget to Program Contingency		
La Cumbre	Site Drainage	Not needed. Budget to Program Contingency		

COMPLETED SUMMER 2019

Adams	Playground pavement rehabilitation	Complete		
Cleveland	MPR	Complete		
McKinley	Boiler replacement	Complete		
DPHS	Dust Collection System	Complete		
DPHS	Student parking lot rehabilitation	Complete		
Las Flores	Gen7 Classroom Installation	Complete		

Peabody Charter	Heating system	Complete		
SMHS	I wing roofing rehabilitation	Complete		
Washington	MPR	Complete		

SUMMER 2019 - SUMMER 2020

School	Project	Status	Start Date	End Date
DPHS	Baseball field fence	In construction	Summer 2019	January 2020
DPHS/GVJH	Intercom and PA Replacement	In construction	August 2019	November 2019
SBHS	Boiler replacement	In construction	10/1/2018	10/1/2019
SBHS	Peabody Stadium	94%	9/1/2017	8/23/2019
SBJHS	Locker room, MPR, kitchen, Heating system	In construction	4/1/2019	8/29/2021
SMHS	Baseball field fence	In construction	Summer 2019	January 2020
District Office	HVAC replacement	Contract Approved	8/1/2019	Summer 2020
DPHS	Classroom storefront	Contract Approved	Fall 2019	Summer 2020
DPHS	CTE Pavilion	In DSA	February 2020	February 2021
Hidden Valley	Farm School	Design Development	Pending donor funding	
McKinley	2nd floor maker space/elevator	Design Development	11/1/2019	11/1/2020

WINTER 2019-WINTER 2021

School	Project	Status	Start Date	End Date
Adams	21st century classrooms	Design Development	Winter 2020	Summer 2021
Adelante/Parma	New building	Design Development	Spring 2021	Winter 2021
Cleveland	21st century classrooms	Design Development	Winter 2020	Summer 2021
Harding	21st century classrooms	Design Development	Winter 2020	Summer 2021
SBHS	Restroom upgrades	Design Development	Summer 2020	Summer 2020
SMHS	Restroom upgrades, Phase 2	Design Development	Summer 2020	Summer 2020
Monroe	21st century classrooms	Design Development	Spring 2020	Winter 2021
Franklin	Covered walkway replacement	Pending		
Franklin	Roofing	Pending		
GVJH	Roofing	Pending	Summer 2020	Fall 2020
La Colina	Roofing	Pending	Summer 2020	Fall 2020
La Cumbre, McKinley, SBHS, SBJHS	Window replacement/rehabilitation	Assessments underway		
McKinley	Kindergarten building	Pending		
Peabody Charter	Roofing	Pending	Summer 2020	Summer 2020
Washington	Roofing	Pending	Summer 2020	Fall 2020